



Oversigt over før-registrering

Faldstammeprojekt_Tidsplan af 09-05-2023

Adresse	uge	dato	Opstart
AMH 2 st.th + 1-9.tv	25	21/06/2022	
AMH 2 st.tv + 1-9. th	25	22/06/2022	
AMH 4 st.th + 1-9.tv	25	23/06/2022	
AMH 4 st.tv + 1-9.th	26	28/06/2022	
AMH 6 st.th + 1-9.tv	26	29/06/2022	
AMH 6 st.tv + 1-9.th	26	30/06/2022	
AMH 8 st.th + 1-9.tv	27	05/07/2022	
AMH 6 st.th + 1-9.tv	34	24/08/2022	
AMH 8 st.tv + 1-9.th	35	29/08/2022	
AMH 10 st.th + 1-9.tv	35	30/08/2022	
AMH 10 st.tv + 1-9.th	36	05/09/2022	
AMH 12 st.th + 1-9.tv	36	06/09/2022	
AMH 12 st.tv + 1-9.th	39	26/09/2022	
AMH 14 st.th + 1-9.tv	39	27/09/2022	
AMH 14 st.tv + 1-9.th	40	03/10/2022	
AMH 16 st.th + 1-9.tv	40	04/10/2022	
AMH 16 st.tv + 1-9.th	42	17/10/2022	
AMH 18 st.th + 1-9.tv	42	18/10/2022	
AMH 18 st.tv + 1-9.th	43	24/10/2022	
AMH 20 st.th + 1-9.tv	43	25-10-2022/ 12/12-2022	
AMH 20 st.tv + 1-9.th	50	12/12/2022	09/01/2023
AMH 22 st.th + 1-9.tv	50	13/12/2022	09/01/2023
AMH 22 st.tv + 1-9.th	01	02/01/2023	16/01/2023
AMH 24 st.th + 1-6 tv	01	03/01/2023	16/01/2023
AMH 24 st.tv-6.mf	03	16/01/2023	30/01/2023
AMH 26 st.th-6.tv	03	17/01/2023	30/01/2023
AMH 24 st.mf-6.th	04	23/01/2023	06/02/2023
AMH 28 st.th-6.tv	04	24/01/2023	06/02/2023
AMH 26 st.tv-6.th	05	30/01/2023	13/02/2023
AMH 28 st.tv-6.th	06	06/02/2023	20/02/2023
AMH 30 st.th + 1-6.tv	06	07/02/2023	20/02/2023
AMH 30 st.tv + 1-6.th	08	20/02/2023	06/03/2023
AMH 30 1-6.mf	08	21/02/2023	06/03/2023
Godthåbsvej 35 st.th-6.tv	09	27/02/2023	13/03/2023
Godthåbsvej 35 mf-6.mf	09	28/02/2023	13/03/2023
Godthåbsvej 35 st.tv-6.th	10	06/03/2023	20/03/2023
Godthåbsvej 37 st.tv-6.tv & st.th-6.th	11	14/03/2023	27/03/2023
Godthåbsvej 39 st.tv-6.tv & st.th-6.th	12	21/03/2023	10/04/2023
Godthåbsvej 41 st.tv-6.tv & st.th-6.th	13	28/03/2023	17/04/2023

